

NATIONAL AND BASE DEVELOPMENT PROJECT UPDATES

LTC JUAN L CALATRAVA JR GSC (CE) PA

AC of S for Operations, G3

Guided by the principle formulated by General Rigoberto J Atienza which says ***“Only Your Best is Good Enough to Accomplish Your Mission”***. The Brigade remains versatile, steadfast and dynamic with track records to emulate in National and Base Development construction activities. The active involvement of 51st Engineer Brigade, Philippine Army in National Development programs of the government had helped bring about a closer and better interaction with the people while in the same way bringing the Armed Forces of the Philippines valuable Base Development projects to uphold.

As of 30 June for the 2nd Quarter of CY 2009, shown below are the list of on-going projects of the brigade:

KALAYAAN SA BARANGAY PROJECT

NAME OF PROJECT	PROGRAM AMOUNT	NR OF UNITS	COMPLETED	ON-GOING	TO BE STARTED
School Building	48,783,250.00	145	143	2	0
Water System	75,612,148.41	75	73	2	0
FMR	150,108,430.71	69	49	15	5
TOTAL	274,503,629.12	289	265	19	5

OPTEMPO PROJECT

NAME OF PROJECT	PROGRAM AMOUNT	NR OF UNITS	COMPLETED	ON-GOING	TO BE STARTED
Water System (Batangas)	800,000.00	2	-	1	1
TOTAL	800,000.00	2	-	1	1

BASE DEVELOPMENT PROJECT

NAME OF PROJECT	PROGRAM AMOUNT	NR OF UNITS	COMPLETED	ON-GOING	TO BE STARTED
SOLCOM Housing Units	10,200,000.00	3	1	2	
BRF, Tanza, Cavite	17,495,513.00	4	-	4	
ATF, Matnog, Sorsogon City	1,538,552.50	1	-	1	
Water Sys & Roadnets, Camp Daypo, Abo-abo, Palawan	5,084,368.70	2	-	2	
ATF, Pag-asa Island, Palawan	2,500,000.00	1	-	1	
LNMB, Fort Bonifacio	5,136,000.00	1	-	1	
GHQ/DND Projects	13,976,253.77	7	-	5	2
TOTAL	55,930,687.67	19	1	16	2

INTER – AGENCY PROJECT

NAME OF PROJECT	PROGRAM AMOUNT	NR OF UNITS	COMPLETED	ON-GOING	TO BE STARTED
PDEA Projects	34,934,062.66	11	4	4	3
TOTAL	34,934,062.66	11	4	4	3

OPTEMPO PROJECT

ITEM R	NAME OF PROJECT/LOCATION	PROGRAMMED AMOUNT	DATE STARTED	% WEIGHT ACCOMP	TASK UNIT
1	Repair of Water System at Brgy Dagat-dagatan, Taysan, Batangas	500,000.00	23 Jul 09	3.00	564ECB

INTER – AGENCY PROJECTS

NR	NAME OF PROJECT/LOCATION	PROGRAMMED AMOUNT	DATE STARTED	%WEIGHT ACCOMP	TASK UNIT
PDEA					
16	Construction of Multi-Purpose Bldg <i>PDEA Central Office</i>	10,000,000.00	13 Apr 09	55.80	EMSBN
17	Construction of 2 Storey Dormitory Bldg <i>PDEA Central Office</i>	8,794,494.00	13 Apr 09	63.20	EMSBN
18	Construction of Reception Area/Guard <i>PDEA Central Office</i>	1,737,884.00	04 May 09	83.10	EMSBN
	Renovation of Laboratory, PDEA, QC	810,577.00	08 Jun 09	10.30	EMSBN

BASE DEVELOPMENT PROJECTS

ITEM NR	NAME OF PROJECT/LOCATION	PROGRAMMED AMOUNT	DATE STARTED	% WEIGHT ACCOMP	TASK UNIT
VARIOUS HOUSING, SOLCOM, CP NAKAR, LUCENA CITY					
1	Construction of 2-Storey 10-Door Apartment	6,893,224.00	01 Dec 08	97.68	564ECB
2	Construction of ATF	3,077,000.00	01 Dec 08	99.00	564ECB
BRF ARESKOM, TANZA, CAVITE					
3	Officers Quarters	6,893,224.00	11 Aug 08	90.31	564ECB
4	Messhall	2,738,842.00	11 Aug 08	81.10	564ECB
5	Company Barracks 135 pax	3,626,299.00	11 Aug 08	93.16	564ECB
6	Company Barracks 160 pax	4,237,148.00	11 Aug 08	97.94	564ECB
MATNOG, SORSOGON					
7	ATF, Matnog, Sorsogon City	1,538,552.50	16 Nov 08	92.30	565ECB
8	ATF Perimeter Fence	564,180.00	25 May 09	19.60	565ECB
DND					
9	Renovation of OIA, CEAG	1,857,664.77	13 Dec 08	42.39	514ECB
10	Repair/Renovation of DND Bldg Hallway, CGEA, QC	3,053,121.02	04 Apr 09	47.99	EMSBN
11	Additional Works Cottage 419 CGEA, QC	628,196.00	28 Jan 09	90.00	EMSBN
12	Repair/Renovation of Rm 202	1,918,969.34	30 Mar 09	59.04	EMSBN

	CGEA, QC				
PALAWAN					
13	Installation of Water System Cp Daypo, Abo-Abo, Palawan	3,583,400.00	28 July 08	40.84	EMSBN
14	Improvement of Rd NetworkCp Daypo, Abo-Abo, Palawan	1,500,000.00	04 Feb 09	55.68	EMSBN
15	Construction of One (1) unit Transient FacilitiesPag-asa Island, Palawan	2,500,000.00	23 Jan 09	61.80	EMSBN